

TABLE 2
BOULDER COUNTY CIP - 2007 Sales Tax
CURRENT PHASING PLAN

| | | ESTIMATED TIMELINE | | | | | CURRENT STATUS | |
|--|--|--|-------|-------|-----------|-----------|-----------------|-----------------|
| | | Pre-2014 | 2014 | 2015 | 2016-2019 | 2020-2024 | | |
| CURRENT ROAD/SHOULDER SAFETY PROJECTS | | | | | | | | |
| numbers are for reference only and do not reflect priority | 1 | SH 170 Shoulders - SH 93 to Superior * | ***** | | | | | Completed |
| | 2 | SH 119 Bikeways @ SH 52 and Lefthand * | ***** | | | | | Completed |
| | 3 | Lookout Road - N. 75th to N. 95th Street | ***** | | | | | Completed |
| | 4 | N. 95th Street Shoulders - north of Arapahoe | ***** | | | | | Completed |
| | 5 | N. 63rd Street - Nelson to Niwot and city portion | ***** | | | | | Completed |
| | 6 | SH 7 / E. County Line Road Intx. * | ***** | | | | | Completed |
| | 7 | Dillon Rd. Widening - 96th to 104th (2007 Extension) * | ***** | | | | | Completed |
| | 8 | N. 119th Street - Arapahoe to SH 7 | ***** | | | | | Completed |
| | 9 | McCaslin / Coalton Intersection - Phase I * | ***** | | | | | Completed |
| | 10 | SH 119 / N. 63rd St. Intersection Construction * | ***** | | | | | Completed |
| | 11 | East County Line Shoulders - Austin to SH 7 | ***** | | | | | Completed |
| | 12 | Lee Hill Drive - 4th Street to Olde Stage Road | ***** | | | | | Completed |
| | 13 | Cherryvale Road Shoulders - Baseline to Arapahoe | ***** | | | | | Completed |
| | 14 | Ped Connection to City of Boulder Euclid Station * | ***** | | | | | Completed |
| | 15 | North 63rd Bridge over Lefthand Creek * | ***** | | | | | Completed |
| | 16 | Valmont Reconstruction - 75th to 95th | ***** | | | | | Completed |
| | 17 | Neva/Niwot Shoulders - Foothills Highway to N. 63rd | ***** | | | | | Completed |
| | 18 | SH66 / East County Line Road Intersection * | ***** | ***** | | | | In Construction |
| | 19 | SH 93 Shoulders - SH 170 to SH 128 * | ***** | ***** | | | | In Construction |
| | 20 | SH119 Pedestrian Underpass -Airport Road * | | ***** | | | | In Construction |
| | 21 | Stone Canyon / US 36 Intersection Improvements | | ***** | ***** | | | In Design |
| | 22 | 111th Street Shoulders * | | | ***** | | | In Design |
| | 23 | 120th Street Bridge over Coal Creek * | | | ***** | | | In Design |
| | 24 | SH119 Pedestrian Underpass -Hover Road * | | | ***** | ***** | | In Design |
| | 25 | Isabelle / Valmont Reconstruction - 95th St. Intx. | | | * | ***** | | In Design |
| | 26 | SH42 Improvements - Empire Road to Baseline Rd * | | | | ***** | ***** | Pre-Engineering |
| | 27 | South Boulder Road Widening - Mallory Drive to 120th * | | | | ***** | ***** | Concept only |
| PROJECTS REQUIRING PLANNING / PRE-ENGINEERING | | | | | | | | |
| 28 | East County Line Road - Longmont to Hwy52 | | | | ***** | | Concept only | |
| 29 | 71st Street - SH 52 to Lookout Road | | | | ***** | | Concept only | |
| 30 | S. 120th Street - Lafayette to Dillon Rd. | | | | ***** | | Concept only | |
| 31 | 79th Street - SH 52 to Lookout Road | | | | * | ***** | Concept only | |
| 32 | Niwot Road - 95th to US287 | | | | | ***** | Concept only | |
| 33 | Arapahoe Rd. - N. 119th St. to E. County Line Rd | | | | | ***** | Concept only | |
| 34 | Hygiene Road Shoulders | | | | | ***** | Concept only | |
| 35 | Isabelle Road Reconstruction - 75th to 119th | | | | | ***** | Concept only | |
| 36 | SH170 Shoulders - (Eldorado Springs Drive) | | | | | ***** | Concept only | |
| 37 | 75th Street - Plateau Road Intersection | | | | | ***** | Concept only | |
| PROJECTS REQUIRING ACTION BY PROJECT PARTNER | | | | | | | | |
| 38 | SH 7 / N. 119th St. Intx. * | | | | ***** | | On Hold | |
| 39 | SH42 Pedestrian Underpass - S. of Paschal * | | | | ***** | | Concept only | |
| 40 | ECL Road Shoulders - SH52 to Jasper Rd. (no OL) | | | | ***** | ***** | Concept only | |
| 41 | SH66 Improvements - Main to Hover * | | | | * | ***** | Pre-Engineering | |
| 42 | Ped Connection to Gunbarrel Station * | | | | | ***** | Concept only | |
| 43 | SH7 Bike Lanes - 5th Avenue to Broadway (Lyons) | | | | | ***** | Concept only | |

* Project relies on matching funds from local agency / state or federal. Could be accelerated if funding available.

TABLE 2
BOULDER COUNTY CIP - 2007 Sales Tax
CURRENT PHASING PLAN

| | | ESTIMATED TIMELINE | | | | | CURRENT STATUS | |
|--|----|---|-------|-------|-----------|-----------|----------------|-----------------|
| | | Pre-2014 | 2014 | 2015 | 2016-2019 | 2020-2024 | | |
| TRANSIT PROJECTS | | | | | | | | |
| numbers do not reflect priority | 1 | JUMP to Erie / LYNX Service * | ***** | | | | | Completed |
| | 2 | Special Transit Bus Barn * | ***** | | | | | Completed |
| | 3 | Transit ITS * | ***** | | | | | Completed |
| | 4 | BOLT / J Buy-Up * | ***** | ***** | | | | In Operation |
| | 5 | Final Mile Stop Improvements | ***** | ***** | | | | In Operation |
| | 6 | Countwide Pass Support Program | ***** | ***** | ***** | ***** | ***** | In Operation |
| | 7 | "Y" Route | ***** | ***** | ***** | ***** | ***** | In Operation |
| | 8 | "FLEX" Longmont-to-North Front Range | ***** | ***** | ***** | ***** | ***** | In Operation |
| | 9 | "L" Route | | | ***** | ***** | ***** | Concept only |
| TRAIL PROJECTS (based on 2003 Regional Trails Prioritization) | | | | | | | | |
| numbers are for reference only and do not reflect priority | 1 | Rock Creek Trail - US287 to Dillon * | ***** | | | | | Completed |
| | 2 | St Vrain Greenway - ECL Underpass * | ***** | | | | | Completed |
| | 3 | Coal Creek Trail - Mayhoffer to Marshall Mesa * | ***** | | | | | Completed |
| | 4 | Rock Creek Trail - Mayhoffer to Coalton * | ***** | | | | | Completed |
| | 5 | LOBO Trail - Four Mile SH119 Connection * | ***** | | | | | Completed |
| | 6 | LOBO Trail - 95th Street Bridge Construction * | ***** | | | | | Completed |
| | 7 | LOBO Trail - 83rd to 95th * | ***** | | | | | Completed |
| | 8 | Coal Creek /Rock Creek Trail - 120th to Flagg Park | ***** | | | | | Completed |
| | 9 | Coal Creek Trail - Flagg Park to Erie * | ***** | | | | | Completed |
| | 10 | LOBO Trail - IBM Connector * | | ***** | * | | | In Design |
| | 11 | US36 Bikeway * | | | ***** | | | In Design |
| | 12 | Union Pacific Rail Trail - Master Plan | | | ***** | ***** | | Concept only |
| | 13 | LOBO Trail - Four Mile RR Underpass | | | | ***** | | In Design |
| | 14 | St. Vrain Greenway - Golden Ponds to 61st - phase I * | | | | ***** | | In Design |
| | 15 | Coal Creek Trail - McCaslin Link | | | | ***** | ***** | Pre-Engineering |
| | 16 | Union Pacific Rail Trail - Design and Construction | | | | | ***** | Concept only |
| | 17 | St. Vrain Greenway - Golden Ponds to 61st - remainder | | | | | ***** | Concept only |
| | 18 | Nederland Trails (County Road 130) * | | | | | ***** | Pre-Engineering |
| | 19 | St. Vrain Greenway - 61st to Feeder Canal Trail | | | | * | ***** | Concept only |
| | 20 | Lyons to Boulder Trail - Trail Master Plan | | | | | ***** | TBD |
| | 21 | Lyons to Boulder Trail - Design and Construction | | | | | ***** | TBD |

* Project relies on matching funds from local agency / state or federal.